

**Shiprock AML Office**  
**Public Facility Projects**  
**September 30, 2003**

\*\*\*San Juan\*\*Beclabito\*\*Aneth\*\*Lake Valley\*\*Cove\*\*\*

---

**San Juan Chapter, Multi-purpose Facility**

- The project has been re-bid again.
- 4CEC funds are still on hold by USDA and the project can continue without these funds.
- Construction is scheduled to start in March 2004

**Beclabito Chapter, Head Start Facility**

- Arviso Construction commenced work on September 9, 2003 and is in week six of construction. The foundation, road improvements, and site grading are complete.

**Lake Valley Chapter, Senior Citizens Center**

- Arviso Construction commenced work on October 21, 2003.

**Aneth Chapter, Well Installation**

- Awaiting Archaeological and Biological surveys on new site selections, base on the recommendations by NECA.
- MOA between IHS and AML has been approved by IGR and signed by President Shirley.
- Construction to start on October 24, 2003 after OSM issues the FONSI/ATP.

**Cove Chapter, Senior Citizens Center**

- This project is pending additional funds from CIO and NAAA (SAS approvals). The project has a shortfall in the amount of \$9,980.00 to start construction and results pending TCDC approval.
- Arviso Construction is scheduled to start work on October 24, 2003

***SHIPROCK PFP FISCAL YEAR 2003 PROJECT UPDATES***

**Standing Rock Chapter, Chapter House Renovation/Parking Lot**

- The project has been bid out and is pending Administrative Agreement and FONSI/ATP.

**Huerfano Chapter, Multi-Purpose Facility**

- Arviso Construction commenced work on October 17, 2003, pending amendment of Sub-Grant Agreement from NHA and construction contract modification

***FISCAL YEAR 2004 PROJECT UPDATES***

**Hogback Chapter, Shiprock Veterans Office Building**

- Project is in the SAS process for the completion of Design.
- The project will be bid out after the designs / specifications are completed.
- The project will need final grant approval, and FONSI/ATP issued by OSM prior to construction.

**Shiprock Chapter, M/P, Infrastructure Development, Phase III**

- Contractor for the Design/Drawings has been selected.
- NTUA has completed the Utility Specifications and Drawings.
- The project will need final grant approval, and FONSI/ATP issued by OSM prior to construction.

**Crownpoint Chapter, Office of Dine' Youth Recreation Facility**

- DES has completed the Specifications and Drawings.
- The project will need final grant approval, and FONSI/ATP issued by OSM prior to construction.

**Upper Fruitland Chapter, Chapter House Facility**

- DES and CIO need to approve the standard building design. The report on the Project coordination meeting is being reviewed. DES is willing to accept the outside design/drawings.
- The project will be bid out by DES and project managed by DES.
- The project will need final grant approval, and FONSI/ATP issued by OSM prior to construction.