

**PFP Project Updates
Tuba City AML Office
January 10, 2003**

Coppermine West (Phase I) Power Line Extension Project

- MOA with NTUA approved by TCDC. MOA @ the Presidents office.
- Construction scheduled to begin in February, 2003.

Coalmine Canyon Chapter Multi-Purpose Center

- FONSI/ATP with construction issued by OSM.
- Navajo Hopi Indian Relocation Office is preparing RFP to procure construction activities. Construction scheduled for spring 2003.

Antelope Canyon Tribal Park Access Road Project

- FONSI/ATP issued by OSM.
- Navajo Parks & Recreation and Navajo AML are preparing an RFP to procure construction activities. Construction scheduled for spring 2003.
- NPR will be hiring an architect who will be drafting specifications for construction.

Oljato Chapter Senior Citizen Center Expansion

- PJHM Architects Southwest of Cedar City, Utah, has been selected to provide A/E services on the project.
- Plans will be completed by February 10, 2003.
- Construction bids due on March 4, 2003.

Monument Valley Arts & Crafts Welcome Center Vendor Village Project

- Additional funding of \$150,000 has been approved of by the Utah Navajo Trust Fund Board.
- Overall, the A/E for the project is 90% complete. (2 architects involved)

Cane Valley Bathroom Additions

- Six additions are 90% complete.
- Three additions are 10% complete.
- Four interior bathroom installations are 30% complete.
- Electrical for whole house for 9 homes are 40% complete.

Coalmine Canyon Waterline Extension – 23 Additions

- Chapter staff and IHS engineer are assessing the 40 potential clients.

REVISED: 01-10-02ts