

**SHIPROCK AML OFFICE
PUBLIC FACILITY PROJECTS UPDATE
January 7, 2004**

FISCAL YEAR 2002 PROJECT

San Juan Chapter, Multi-purpose Facility

- The project will be re-bid and will be advertised within a week; Bid opening date is 01-28-04
- Construction is scheduled to start in March 2004.

Beclabito Chapter, Head Start Facility

- Arviso Construction commenced work on September 9, 2003.
- Project is 75% completed and is ahead of scheduled; the project will be completed by January 31, 2004.
- Head Start facility to be in operation by February 2004.

Lake Valley Chapter, Senior Citizens Center

- Construction by Arviso Construction commenced on January 5, 2004 with approval of change order.

Aneth Chapter, Well Installation

- Archaeological and Biological surveys on new site selections have been completed by I.H.S. and legal surveys have been completed.
- Construction to start on January 31, 2004 after OSM issues the FONSI/ATP.

Cove Chapter, Senior Citizens Center

- Project shortfall in the amount of \$9,980.00 has been approved by TCDC and contract documents are in SAS process.
- Arviso Construction is scheduled to start work on March 2004.

FISCAL YEAR 2003

Huerfano Chapter, Multi-Purpose Facility

- Arviso Construction will commence work pending completion of MOU between NHA and AML. NHA completing cost estimates to complete construction of the project.
- Construction set for February.

FISCAL YEAR 2004

Hogback Chapter, Shiprock Veterans Office Building

- Project is in the SAS process for the completion of Design.
- Project will be bid out after the designs / specifications are completed.
- Project will need final grant approval, and FONSI/ATP issued by OSM prior to construction.

Shiprock Chapter, M/P, Infrastructure Development, Phase III

- Contractor for the Design/Drawings has been selected.
- NTUA has completed the Utility Specifications and Drawings.
- The project will need final grant approval, and FONSI/ATP issued by OSM prior to construction.

Crownpoint Chapter, Office of Dine' Youth Recreation Facility

- DES has completed the Specifications and Drawings.
- The project will need final grant approval, and FONSI/ATP issued by OSM prior to construction.

Upper Fruitland Chapter, Chapter House Facility

- DES and CIO needs to approve the standard building design. The report on the Project coordination meeting is being reviewed. DES is willing to accept the outside design/drawings.
- The project will be bid out by DES and project managed by DES.
- The project will need final grant approval, and FONSI/ATP issued by OSM prior to construction.