

2002 Public Facility Projects
Tuba City AML Office
July 2003

✱Antelope Canyon✱Oljato✱Coppermine✱Coalmine Mesa Water Ext.✱Monument Valley✱Coalmine Canyon✱Cane Valley✱

Antelope Canyon Access Road

Navajo AML Funding: \$129,000.00

- Contractor: Silvertip Development.
- Construction began May 6th, project completed June 6th (25 days).
- Notice of Final Acceptance by NPR July 3rd.

Cane Valley Bathroom Additions

Navajo AML Funding: \$124,000.00

- 9 additions and 4 house upgrades/improvements 100% complete.
- Ready for project Close-out report.

Coalmine Canyon Multi-purpose – Chapter House

Navajo AML Funding: \$300,000.00

- ONHIR awarded contract to Straightline Builders, Inc.
- Construction begin June 2nd, site prep complete.

Coalmine Canyon Waterline Extension

Navajo AML Funding: \$37,384.00

- 13 additions confirmed.
- Chapter will request additional set-aside funds from NAML.
- ONHIR getting Hopi Tribe consent on waterline.

Coppermine West Powerline Extension

Navajo AML Funding: \$60,139.00

- Construction began March 3rd.
- 57 poles left to place, will begin stringing wires July 21st.
- Projected completion Sept 2003.

Monument Valley Arts & Crafts Mall

Navajo AML Funding: \$300,000.00

- Welcome center & vendor village plans completed by Architect.
- Meeting of key players on July 17th.

Oljato Senior Center Building Addition & Improvement

Navajo AML Funding: \$295,000.00

- \$75,000 UNRF funds being transferred to NN.
- Contract documents ready for Resources Committee review.
- Nakai Construction & PJHM on stand-by for start-up.