

**2002 Public Facility Projects
Tuba City AML Office
September 30, 2003**

✘Antelope Canyon ✘Oljato ✘Coppermine ✘Coalmine Mesa Water Ext. ✘Monument Valley ✘Coalmine Canyon ✘Cane Valley ✘

FY2002	AML FUNDS
<u>Antelope Canyon Access Road</u>	\$129,000
○ Project completed, Notice of Final Acceptance issued by NPR on July 3 rd	
<u>Cane Valley Waterline Project</u>	\$ 129,000
○ Project completed, final inspections performed	
<u>Coppermine Powerline Extension</u>	\$ 60,139
○ 8 poles left to install; wire to string for 3 taps	
○ project is more than 95% complete	
○ scheduled for completion by October 31 st	
<u>Oljato Senior Center Expansion & Improvement</u>	\$ 295,000
○ Nakai Construction began work on August 18 th	
○ To date, the project is 50% complete	
○ Projected completion date December 16 th	
<u>Coalmine Mesa Multipurpose/Chapter House</u>	\$ 300,000
○ Construction by Straightline began June 2 nd	
○ To date, the project is 25% completed	
○ Projected completion February 2004	
<u>Coalmine Mesa Waterline Extension</u>	\$ 101,400
○ Project totally funded at \$ 101,400	
○ Design of additions (10'x12') complete	
○ Hopi approval of 40 homes still in progress	
<u>Monument Valley Arts & Crafts Mall</u>	\$ 300,000
○ Architects of visitor center and vendor village to mesh their plans by November 2003	
<hr/>	
FY 2003	AML FUNDS
<u>Dzil Libei Water Project</u>	\$ 299,700
○ Conceptual plan developed by architect	
○ Engineer refining the scope of work to fit the budget	
○ MOA, NEPA will be initiated	
<u>Moenave Powerline Extension Project</u>	\$ 9,480
○ Hopi consent still pending	
○ NEPA package will be initiated	
<hr/>	
FY 2004	AML FUNDS
<u>Dilkon Sewage Lagoon Expansion</u>	\$ 107,590
○ Design completed by Dyron Murphy Architects	
○ EA will be finished by Oct 24 th	
<u>Shonto Infrastructure Development for Commercial Site</u>	\$ 300,000
○ Design, specifications complete by Bighorse	
○ MOA, NEPA package will be initiated	