

**TUBA CITY AML OFFICE
PUBLIC FACILITY PROJECTS UPDATE
January 5, 2004**

Fiscal Year 2002

Parks and Recreation Department, Antelope Canyon Access Road

- Project completed, Notice of Final Acceptance issued by Navajo Parks & Recreation Department on July 3rd

Dennehotso Chapter, Cane Valley Water System Project

- Project completed, final inspections performed by Indian Health Services and Navajo AML

Coppermine Chapter, Coppermine West Powerline Extension

- Project completed, final inspections by NTUA, CDBG and NAML on Nov 5 & 6, 2003

Oljato Chapter, Oljato Senior Center Expansion & Improvement

- Substantial completion inspection held on Jan 6, 2004
- Final inspection Jan 20, 2004
- Dedication of new facility set for Jan 29, 2004

Coalmine Canyon Chapter, Multipurpose/Chapter House

- Construction by Straightline began June 2ⁿ, 2003
- To date, the project is 80% complete
- Projected completion date is Feb 3, 2004

Coalmine Canyon Chapter, Coalmine Mesa Waterline Extension

- Design of additions (10'x12') completed
- NN has appealed Hopi Tribe's decision not to proceed

Monument Valley Arts & Crafts Council, Monument Valley Arts & Crafts Mall Vendor Village

- Architects of visitor center and vendor village to finalize overall site plan

Fiscal Year 2003

Tuba City Unified School District, Dzil Libei Elementary Water System Project

- Design, engineering plans completed
- Tuba City Unified School District reviewing draft of MOA
- NEPA work will be initiated by NAML

Tuba City Chapter, Moenave Powerline Extension Project

- Hopi Tribe has approved proceeding with construction
- NEPA package will be initiated by NAML

Fiscal Year 2004

Dilkon Chapter, Dilkon Sewage Lagoon Expansion

- Design, engineering plans completed
- EA in progress by NHA; NEPA package will be initiated by NAML and NHA

Shonto Chapter, Infrastructure Development for Commercial Site

- Design, specifications completed
- MOA, NEPA package will be initiated by NAML and T/C RBDO