

**WINDOW ROCK AML OFFICE**  
**Public Facility Projects Update**  
**April 15<sup>th</sup>, 2004**

---

**FY 2002 Public Facility Projects**

**Fort Defiance Chapter, Blue Canyon Power Line Extension Project**

- Construction remains at 90% complete with 3 homes remaining to be connected to the Power Line.
- Currently, 17 homes have electricity in their homes.
- There is a delay by NTUA in the start up of construction; however, a construction crew will be available in May to complete the project.

**Manuelito Chapter, Manuelito South Power Line Extension Project**

- NM JPA of \$55K is awaiting approval by the Navajo Nation - TCDC Committee and IGR Committee. Thereafter, signature approval by NM State Indian Affairs will take place.
- Steven Chischilly is currently working on the Environmental Assessment; Maxine Yazzie is to perform the Archaeological study.
- Upon the approval of JPA Contract, Continental Divide will perform the engineering studies.
- Construction to tentatively begin by August 2004.

**Rough Rock Chapter, Senior Citizen Center**

- Design and Engineering Services will issue a Notice to Proceed by April 2004 to Arviso Construction to begin mobilization/construction.
- Construction to begin in May 2004; completion February 2005.
- Parking proposal submitted to NDOT in 12-2004

**Tachee/Blue Gap Chapter, Senior Citizen Center**

- Design and Engineering Services will issue a Notice to Proceed by April 2004 to Arviso Construction to begin mobilization/construction.
- Construction to begin in May 2004; completion February 2005.
- Parking proposal submitted to NDOT in 12-2004

**Twin Lakes Chapter, Senior Citizen Center**

- Plans/Designs for the water and sewer line extension are in final completion by I.H.S.; copies have been disseminated to NTUA and other respective offices for review/comment & time period of 30 days.
- Construction is anticipated to begin by July 2004.
- Construction of the Power Line Extension is completed. The building has electricity.

---

**FY 2002 COMPLETED PROJECTS**

**Black Mesa Chapter, Power Line Extension Project**

- Power Line Extension Project is completed in April 2003.
- NTUA coordinated and performed the construction and installation of the power line.
- A total of 17.5 miles of power line is currently servicing 54 homes.
- Final inspection was performed on May 14, 2003.

**To'Hajiilee Chapter, Behavioral Health Services Building**

- The behavioral health building is completed; final inspection was on September 24, '03.
- The dedication of the new building took place on October 8, 2003.
- NAML submitted a Fuel Excise Tax proposal to NDOT for a parking lot for \$102,966.00.
- Parking proposal submitted to NDOT in 12-2004

## FY 2003 PFP Projects

---

### **Chinle Chapter, Chinle Valley School Inc. – Group Homes/Dorm Renovation Project**

- MOA between NAML and Chinle Valley School approved in September 2003.
- FONSI/ATM issued on September 4, 2003.
- Project is 65% completed; construction completion by June 2004.
- Renovation of roofing for dormitory to take place upon completion of group homes; contingent on balance remaining.
- Parking proposal submitted to NDOT in 12-2004

### **Standing Rock Chapter, Chapter Renovation Project**

- Admin Agreement between NAML and Division of Community Development: 12-2003
- FONSI/ATP with construction on December 17, 2003.
- Project advertised in January 2004; Plans and Specifications are being revised by DES.
- Awaiting 2 JPA approval's from NM State Indian Affairs. Funds to be in place by July 2004.
- Construction to begin in July/August 2004.
- Parking proposal submitted to NDOT in 12-2004.

### **White Cone Chapter, Multi-Purpose Center Project**

- Multi-Purpose is currently in re-design status with Capital Improvement Office and LAM Corporation
- Chapter is currently justifying \$2.1 Million NAHASDA fund request
- Site Development is contingent on approval and acceptance of re-designs.
- Parking proposal submitted to NDOT in 12-2004.