

**WINDOW ROCK AML OFFICE**  
**Public Facility Projects Update**  
**June 30<sup>th</sup>, 2004**  
**FY 2002 Public Facility Projects**

**Fort Defiance Chapter, Blue Canyon Power Line Extension Project**

- Currently, 17 homes have electricity in their homes.
- NTUA is completing the extension to the 3 remaining homes, construction to be done by September 2004.

**Manuelito Chapter, Manuelito South Power Line Extension Project**

- Awaiting NM JPA of \$55K.
- Steven Chischilly is currently working on the Environmental Assessment; Maxine Yazzie is to perform the Archaeological study.
- Upon the approval of JPA Contract, Continental Divide will perform the engineering studies.
- Construction to tentatively begin by September/October 2004.

**Rough Rock Chapter, Senior Citizen Center**

- Construction is approximately 50% complete.
- Completion is scheduled for September 2004.

**Tachee/Blue Gap Chapter, Senior Citizen Center**

- Construction is approximately 50% complete.
- Completion is scheduled for September 2004.

**Twin Lakes Chapter, Senior Citizen Center**

- Construction of the water and sewerline extension by I.H.S. has begun and is approximately 10% complete. Completion is scheduled for November 2004.

**FY 2002 COMPLETED PROJECTS**

**Black Mesa Chapter, Power Line Extension Project**

- Power Line Extension Project is completed in April 2003.
- NTUA coordinated and performed the construction and installation of the power line.
- A total of 17.5 miles of power line is currently servicing 54 homes.
- Final inspection was performed on May 14, 2003.

**To'Hajiilee Chapter, Behavioral Health Services Building**

- The behavioral health building is completed; final inspection was on September 24, '03.
- The dedication of the new building took place on October 8, 2003.
- NAML submitted a Fuel Excise Tax proposal to NDOT for a parking lot for \$102,966.00.

- Parking proposal submitted to NDOT in 12-2004

FY 2003 PFP Projects

**Chinle Chapter, Chinle Valley School Inc. – Group Homes/Dorm Renovation Project**

- Project is approximately 95%, completion is scheduled for September 2004.

**Standing Rock Chapter, Chapter Renovation Project**

- 1<sup>st</sup> NM Joint Powers Agreement has been signed, awaiting the Severance Tax bond Agreement, possibly by September 2004.

**White Cone Chapter, Multi-Purpose Center Project**

- Multi-Purpose is currently in re-design status with Capital Improvement Office and LAM Corporation
- Chapter is currently justifying \$2.1 Million NAHASDA fund request